

COMPLETION REPORT

1.	Name of the work	Providing Cement Concrete cross road at Ashwathakatte area in W.No.13
2	Sanctioned Estimate No. & Date	EE100/131/11/12-13
3	Head of Account which is chargeable	P0619
4	Instrument Order NO. & Date	295/15-1-13
5	Name Of Contractor	Sri. N.Shivananda, No, 35, 2nd cross 1st A main road Defence Colony Bagalagunte, Bangalore 560 073.
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	1687/11-12
8	Check Measurement of the Asst	1687/11-12 168545-50
9	Name of the office/official in charge of the work	AAE (SSD)
10 a)	Asst. Eng/junior Eng	Naghabetham
b)	Asst. Exe Engineer	Gopalappa

Sanctioned Estimate Amount	Amount Claims As per Actually Vide As per bills	Excess	Savings
999000.00	1040248.00	41248	—

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER.


ASSISTANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER

Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

Handwritten notes and stamps:

